Street Improvement Oversight Committee Report Spring 2024

OVERSIGHT COMMITTEE MEMBERS

- Wes Epperson, Committee Chair
- Edward Nesbitt, Vice-Chair
- Daniel Martin
- Jerry Adkins
- Dennis Tharp
- Libet Ojeda
- Marcie Gragg

PROGRAM OVERVIEW

- Monitor Use of Street Sales Tax
- 15-year program started in 2009
- Voters approved renewal of Street Sales Tax in 2017

REVENUE SOURCES July 1, 2023 – December 31, 2023

	FY 2024	FY to date	% of
	<u>Budget</u>	<u>Actual</u>	<u>Budget</u>
Sales Tax Revenue	\$10,534,000	\$4,956,620	47.05
Use tax	\$321,000	\$0	0.00
Interest Income	\$125,000	\$436,104	348.88
Reimbursements	\$0	\$1,449,917	
Total Current Year	\$10,980,000	\$6,842,641	62.32

Street Operations Summary

(Performed by City Staff)

Category	Quarter (2 nd)	FY 2023-24
	10/1/23 – 12/31/23	Thru 12/31/23
Street Sweeping Completed	192 miles (Independence to Omaha)	322 miles (Independence to Tulsa)
Street Sweeping Collected	112 yards (4 dumpsters)	267 yards (9 dumpsters)
ROW Trash/Debris Removed	266 yards (9 dumpsters)	520 yards (18 dumpsters)
Traffic Signs Repaired/Replaced	220 (18 per week)	461 (18 per week)
Potholes Repaired	1,002 (81 per week)	3,013 (122 per week)
Crack Seal/Mastic Completed	13 miles (Independence to Liberty)	13 miles (Independence to Liberty)

UNDER CONSTRUCTION

PAVEMENT PREVENTATIVE MAINTENANCE

- Fourth year of programming
- Funded by current budget street sales tax
- Projects completed so far:
 - 2022 Crack Filling 20.48 Lane Miles
 - Full and Partial Depth Asphalt Patch Repairs
 - 2022 Roadway Seals 62.63 Lane Miles
 - Pavement Conditioning Index (PCI) Scan
 - 2022 Overlay 29.21 Lane Miles
 - 2023 Roadway Seals 15.75 Lane Miles
 - 2023 Overlay 35.08 Lane Miles
- Active Projects:
 - Currently out for bid
 - 2024 Overlay
 - 2024 Pavement Seals (including Micro-surfacing, Scrub Seal, and Cape Seal)
 - 2024 Crack Filling



Little Blue Parkway & Jackson Drive Intersection Improvements

- Construction Contract Awarded:
 - Linaweaver Construction
 - \$1,050,787
 - Construction Began: March 2024
 - Est. Construction Completion: June 2024
- Eligible for Reimbursement
 - Governor's Cost Share Grant
 - North Point Reimbursement
- New curb and ADA-compliant sidewalk
- Improved Signalization
- Median Removal and Lane additions
- Total Estimated Project Cost: \$1,050,787



TRUMAN DEPOT AND PACIFIC TRAIL IMPROVEMENT

- Construction Contract Awarded:
 - Terry Snelling Construction
 - \$823,000
 - Construction Began: April 2023
 - Est. Construction Completion: Winter 2024
- Cost share with Parks, Recreation, and Tourism Department
 - Building Restoration improvement for the Historic Amtrak Station. (PRT) \$178,132
 - Street Improvement provides complete street upgrades on the North side of W. Pacific Ave to S. Pleasant Street. (SST) \$463,224
- New curb and ADA-compliant sidewalk
- Pavement marking and signage for shared use lanes, for bicycle users.
- TAP Funds of \$350,000
- Total Estimated Project Cost: \$1,055,760



24 HWY COMPLETE STREETS PHASE 2

(Phase 1 beginning after Phase 2)

- Design Consultant Burns & McDonnell
- Construction Start Date: Summer 2023 Administered by MoDOT
- Project Completion Date: Winter 2024
- MoDOT cost-share project
- Sterling Ave. to River Ave.
- Improve from 4 lane to 5 lane section with curb & gutter
- 10-foot multi-use path south side and 5-foot sidewalk north side
- Storm sewers and traffic signal improvements
- Estimated Total Project Cost: \$6,561,483



Future Capital Improvement Projects

- \$36,013,242 budgeted for upcoming projects
- Approximately \$19.2 million in expected grant reimbursement.
- 15 Projects in Design Phase



★A GREAT AMERICAN STORY★