



WORK TICKET
City of Independence - Power & Light

WO#: 218641
 Parent WO#:
 Job Code: 2

WORK TYPE INSTALL - DISTRIBUTION POLE
LOCATION NECESSARY RD AND LITTLE BLUE PARKWAY
ASSIGNED TO 601 - OH, PL

START DATE 04/12/2023
CREATED BY McGinley, Kris

Instructions

INSALL (11) POLES W/559, North Point, L09 overhead along Necessary RD. option.

Contact Information

NAME	PHONE
NOTES	

Device Details

DEVICE LOCATION					
CIRCUIT	VOLTAGE	PHASE	ASSET ID	ASSET SIZE / TYPE	MAP PAGE
					L09C

Power and Light Information

POLICE REPORT #	OUTAGE ID #	ACCOUNTING #
------------------------	--------------------	---------------------

IPL Data

CAUSE

EASEMENT REQUIRED	No
PERMIT REQUIRED	No
INSPECTION REQUIRED	No
COPPER THEFT	No
EMERGENCY LOCATE #	

Work Order Comments

COMPLETED BY	COMPLETED DATE
---------------------	-----------------------



MATERIAL PICK LIST

City of Independence - Power & Light

WORK TYPE

INSTALL - DISTRIBUTION POLE

LOCATION

NECESSARY RD AND LITTLE BLUE PARKWAY

WO# 218641

INSTALL

Add/Remove	Stock #	Qty	Loc	Parts Description
INSTALL	01-045-01	1	P22	POLE WOOD 45' CLASS 1
INSTALL	01-050-03	10	P15	POLE WOOD 50' CLASS 3
INSTALL	20-104-76	40	OE	ALUM BARE AA 477 19 STRAND COSMOS
INSTALL	20-205-59	8,800	OF	ALUM BARE AAAC-6201- 559.5 19 STR DARIEN
INSTALL	24-400-03	12	A23	COPPER #2 STR POLY COVERED SOFT DRAWN
INSTALL	24-400-05	1	A23	COPPER #6 SOLID WITH 110 MIL POLY COVERING BLANKET
INSTALL	30-012-22	6	A3	BOLT DOUBLE ARMING 5/8" X 22"
INSTALL	30-015-06	20	A3	BOLT MACHINE 1/2" X 6"
INSTALL	30-016-12	53	A3	BOLT MACHINE 5/8" X 12"
INSTALL	30-016-14	6	A3	BOLT MACHINE 5/8" X 14"
INSTALL	30-017-14	10	A3	BOLT MACHINE 3/4" X 14"
INSTALL	30-031-42	10	OE	BRACE WOOD 42 1/2" 60" SPAN 30" DROP
INSTALL	30-049-19	1	A18	BRACKET VERTICAL INSULATOR 18" 3 POSITION
INSTALL	30-060-10	15	A3	CLEVIS SECONDARY
INSTALL	30-100-08	10	OE	CROSSARM WOOD 8' 4 PIN 3-1/4" X 4-1/4"
INSTALL	30-120-08	5	OG	DEADEND CROSSARM ASSY FIBERGL 8 FT
INSTALL	30-140-08	2	A20	GROUND ROD 5/8" X 8'
INSTALL	30-159-10	15	A18	INSULATOR SPOOL SECONDARY POLYMER
INSTALL	30-161-15	19	A18	INSULATOR DEADEND POLYMER 15 KV
INSTALL	30-161-20	3	A18	INSULATOR DEAD END POLYMER 28 KV
INSTALL	30-170-10	35	A18A20	INSULATOR 13 KV PIN TYPE POLYMER
INSTALL	30-190-78	12	A25	INSULATOR FIBERG STRAIN 78" 21,000 LBS
INSTALL	30-300-10	2	A3	LINK EXTENSION 20"
INSTALL	30-350-20	4	CAG	MARKERS ADHESIVE BLACK ON YELLOW - NUMBERS
INSTALL	30-350-25	1	CAG	MARKERS FORMICA SWITCH PLATE OVERHEAD
INSTALL	30-400-10	2	A3	MOULDING PLASTIC GR WIRE 1/2" X 8'

INSTALL	30-450-10	1	A3	NUT EYE 5/8"
INSTALL	30-450-15	8	A3	NUT EYE 3/4"
INSTALL	30-451-10	22	A3	NUT LOCK 1/2"
INSTALL	30-451-20	100	A3	NUT LOCK 5/8"
INSTALL	30-451-30	8	A3	NUT LOCK 3/4"
INSTALL	30-502-10	25	A3	PIN CROSSARM 5/8"
INSTALL	30-503-10	10	A3	PIN POLE TOP 18"
INSTALL	30-551-10	40	A3	STAPLES MOULDING
INSTALL	30-552-10	40	A3	STAPLES GROUND WIRE 150 LBS = 6600 PCS
INSTALL	30-560-05	55	A3	WASHER CURVED 11/16
INSTALL	30-560-15	12	A3	WASHER CURVED 3/4"
INSTALL	30-561-10	20	A3	WASHER SQUARE 1/2"
INSTALL	30-561-15	30	A3	WASHER SQUARE 5/8"
INSTALL	31-025-40	6	A3	DNR-CLAMP DEADEND COMPRESSION 559 AAAC
INSTALL	31-060-10	1	A1	CLAMP DEADEND BOLTED #4-2/0
INSTALL	31-060-30	21	A1	CLAMP DEADEND BOLTED 4/0-556.5
INSTALL	31-075-15	2	A1	COMPRESSION CONNECTOR COPPER #2 SOL TO #2 STR
INSTALL	31-080-40	6	A1	CONNECTOR FIRED-ON 477AA TO 477STR & 556
INSTALL	31-090-85	2	A1	CONNECTOR GROUND ROD BOLTED
INSTALL	32-010-10	6	A14	ASK CM-ANCHOR PWR INSTALLED SGHELIX 11 5/16WITH 3/4" X
INSTALL	32-010-20	12	OE	ANCHOR POWER INSTALLED TWIN HELIX 10" DIA WITH 3/4" X
INSTALL	32-060-20	12	A16	GRIP DEADEND PRE-FORMED EXTRA HI STRENGTH 3/8" GUY
INSTALL	32-060-30	24	A16	GRIP DEADEND PRE-FORMED EXTRA HI STRENGTH 7/16" GUY
INSTALL	32-070-20	6	A1	GUY HOOK 5/16" OR 3/8" GUY
INSTALL	32-080-10	18	A23	GUY GUARD 8' YELLOW
INSTALL	32-090-20	270	OF	GUY STRAND 3/8"
INSTALL	32-090-30	540	OF	GUY STRAND 7/16"
INSTALL	33-013-10	1	A14	CUTOUT POLYMER 100 AMP 7-2/14.4 KV 10,000 AMP
INSTALL	33-220-02	3	A13	SWITCH 1 POLE 14.4 KV 110 BIL 10 WK LEAD TIME